

Trench compactor



NAME DATE TRENCH COMPACTOR No

MAKE MODEL LAST SERVICE DATE

All the items in the "ITEMS TO BE CHECKED" column must be checked by operators before operating equipment.

Indicate whether each item is in a serviceable condition (using a tick) or not (using a cross). If irrelevant, write n/a in the comments section. If defective, comment on the exact nature of the defect and do not operate until reported and corrected. A new checklist then needs to be filled in indicating that all parts are serviceable. Always follow manufacturer instructions and site procedures.

PERSONAL PROTECTIVE EQUIPMENT REQUIRMENTS

High-Visibility Vest, Overall, Safety Helmet, Safety Gloves, Safety Boots and Safety Goggles



ITEMS TO BE CHECKED

- CHECK REMOTE BATTERY & SIGNAL.
- INSPECT COMPACTOR BODY.
- ENSURE NO FLUID LEAKS.
- VERIFY FUEL LEVEL.
- INSPECT ENGINE COMPARTMENT.
- CHECK OIL LEVEL.
- EXAMINE AIR FILTER.
- ENSURE BELTS ARE INTACT.
- CHECK COOLANT LEVEL.
- TEST EMERGENCY STOP.
- ENSURE DRUM SURFACES ARE CLEAN.
- INSPECT DRUM EDGES.
- EXAMINE SCRAPERS.
- VERIFY DRUM'S MECHANICAL PARTS.
- TEST VIBRATION FUNCTION.
- INSPECT ALL JOINTS.
- CHECK HYDRAULIC FLUID.
- ENSURE NO HOSE DAMAGE.
- EXAMINE CABLE CONNECTIONS.
- VERIFY PANEL & BUTTONS.
- TEST ALL LIGHTS & INDICATORS.
- ENSURE HORN IS FUNCTIONAL.
- TEST REMOTE CONTROLS.
- INSPECT SAFETY LABELS.
- ENSURE MANUALS ONBOARD.
- CHECK BRAKING MECHANISM.
- TEST FORWARD/REVERSE MOTION.
- TEST SPEED SETTINGS.
- EXAMINE TIRE/WHEEL ASSEMBLY.
- CHECK STEERING RESPONSIVENESS.



ITEMS TO BE CHECKED

- INSPECT SHOCK ABSORBERS.
- VERIFY PLATE & COVER.
- CHECK BATTERY & TERMINALS.
- TEST ALL SENSORS.
- ENSURE PROPER GROUNDING.
- EXAMINE GUARDS & COVERS.
- INSPECT LIFTING POINTS.
- CHECK TRANSMISSION FLUID.
- ENSURE NO EXTERNAL DAMAGE.
- TEST DRIVE FUNCTION.
- INSPECT REMOTE'S TETHER.
- TEST ALL WARNING ALARMS.
- EXAMINE SUSPENSION SYSTEM.
- INSPECT PAD FOOT/SHELLS.
- CHECK WEIGHT BALLAST.
- ENSURE NO EXPOSED WIRES.
- VERIFY TIGHTNESS OF BOLTS.
- INSPECT SAFETY SWITCHES.
- EXAMINE RADIATOR & FAN.
- TEST TEMPERATURE GAUGE.
- ENSURE VENTS ARE CLEAR.
- CHECK FOR LOOSE PARTS.
- VERIFY GEAR & SETTING.
- INSPECT DRIVE MOTOR.
- TEST AUTOMATIC SHUTDOWN.
- ENSURE STABLE ANTENNAE.
- INSPECT ALL SEALS/GASKETS.
- EXAMINE CONTROL MODULE.
- VERIFY CONTROLLER PAIRING.
- TEST REMOTE SIGNAL RANGE.



OPERATOR SIGNATURE

DATE

Contact us at +27 (0) 12 661 6721 or visit us at www.hretd.co.za for quality in-service training